

DEENDAYAL PORT AUTHORITY
TENDERS / CONTRACTS UNDER INTEGRITY PACT

1. MECHANICAL ENGINEERING DEPARTMENT

AS ON 30.09.2024.

Sr. No.	Name of work and location	Estimated cost (Rs.) in Crores	Tendered Cost (Rs.) in Crores	% Above/ Below Schedule of Rates	Agreement No. / Work Order No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	2	3	4	5	6	7	8	9	10	11
1	Procurement of 04 Nos. of 100 M.T. & above capacity Tyre mounted Electric and Diesel driven (Duo) HMC's with Five Years Operation & comprehensive AMC (CAMC) after free CAMC of Two years.	210.95	204.94	2.85 Below	LOI No. EL/AC/2779/1234 dated 15.12.2023	M/s. Italgru s.r.l., Italy	Contract effective from the date Opening of LC. i.e. 15.02.2024	10 months for 2 Nos. MHCs with accessories i.e. 14.12.2024 and 15 months for remaining 2 HMCs with accessories i.e. 14.05.2025	Shri D.K. Hazra, XEN(E)	1) W.O. No. EL/WK/2779/1431 dated 05.02.2024 (10 months from the date of opening of LC) 2) W.O. No. EL/WK/2779/1430 dated 05.02.2024 (15 months from the date of opening of LC)
2	Supply, Installation & Commissioning of 14 ± 5% MW Wind Power Project in Gujarat on LSTK Basis with Comprehensive O&M	155.70	144.46 <u>96.86</u> towards capital cost & <u>47.60</u> towards O&M Charges.	7.22 Below	EL/WK/2491/1816, 1817, 1818 & 1819 dated 19/04/2018 (04 Nos. of work orders)	M/s. Suzlon Energy Limited, New Delhi	15/09/2017	Project Comm'ned on 30/03/2019 CAMC work commenced on 30/03/2019 Scheduled date of Completion is 29/03/2039	Shri D.K.Hazra, XEN (E)	Comprehensive A.M.C. work in progress.
3	Supply, Erection, Testing & Commissioning of mechanized bagging and wagon loading facility for handling of fertilizers at Godown No. 34 inside CJA including Comprehensive Maintenance for a period of 06 years after expiry of guarantee period of 02 years and operation of 08 yrs. from the commissioning of the project.	120.94	122.33	0.9% above	LoA issued vide MS/WK/4025-II/GIM-265 dtd. 31.03.2017	M/s. RISHI Shipping, Gandhidham	31/03/2017	10/07/2026	Shri Rajdeo Marine Engineer Gr.I	LoA issued on 31.03.2017. The facility has been put into commercial operation w.e.f. 11/07/2018. O&M contract is in effect upto10/07/2026.

4	Supply, Installation & Commissioning of 6 ± 5% MW Wind Power Project in Gujarat on LSTK Basis with Comprehensive O&M	81.82	63.60	22.27 Below	EL/WK/2472/480, 481, 482 & 483 dated 08/07/2016 (04 Nos. of work orders)	M/s. Inox Wind Limited, Noida.	08/07/2016	Project Comm'ned on 29/03/2017 CAMC work commenced on 27/05/2017 Scheduled date of Completion is 26/05/2037	Shri D.K. Hazra, XEN(E)	Comprehensive A.M.C. work in progress.
5	Design, Supply, Installation, Testing & Commissioning of Firefighting system and associated facilities including Operation & Maintenance for a period of five years as per OISD-156 at Oil Jetty No. 08, Kandla, of Deendayal Port Authority (EPC Contact)	63.62	69.98	10% Above	W.O. No. MS/WK/4054/A OB/29 dated 08/05/2023	M/s. Jay Project, Vadodara	08.05.2023	25/10/2024 for SITC work	Shri Rajdeo Marine Engineer Gr.I	Work in progress under Extension period up to 25.10.2024.
6	Revamping and upgradation of Firefighting system and associated facilities at Oil jetty area-	33.77 (37.02 with credit item of 3.25)	Net Rs. 38.64[i.e. Part A (EPC (SITC) Rs. 39.56 [i.e. Rs. 39.67- (minus) Rs. 0.11 discount offered in negotiation] (plus) AMC of 5 years Rs. 1.00 (minus) Part B : Credit item : Rs. 1.92]	14.41 % Above	W.O. ML/WK/4052(R e-tender)/ 343 dated 29/08/2022	M/s. Jay Project, Vadodara	29/08/2022	05/10/2024 for SITC work	Shri Rajdeo Marine Engineer Gr.I	Work in Progress under Extension period up to 05.10.2024 for SITC Work
	Task-I: SITC of water pump / water pumping system including AMC of 5 years.									
	Task-II: SITC Firefighting system & associated facilities alongwith Pipeline, civil structure etc. including AMC for a period of 5 Years.	49.55	45.00	9.17% Below	W.O. ML/WK/4058/ 350 dated 01/09/2022	M/s. Patel Construction Co., Gandhidham	01.9.2022	05/10/2024 for SITC work	Shri Rajdeo Marine Engineer Gr. I	Work in Progress under Extension period up to 05.10.2024

7	Supply, installation, testing & commissioning of Sprinkling System for coal dust suppression in 34-hectare coal yard with five Years Operation & Comprehensive Maintenance contract.	28.11	24.48	12.92% Below	MS/WK/4046-I/GIM/592 dated 18/02/2022	M/s Omkar Enterprise, Ahmedabad	18/02/2022	03/04/2028	Shri Dana Manohar, SE(M)	O & M Work in progress.
8	Design, Supply, installation, testing & commissioning along with Comprehensive Operation & Maintenance for a period of Five Years of 02 Nos Column Type Vessel access telescopic gangway system at Oil Jetty No. 07 and 08 of DPA.	22.83	18.97	16.90% Below	MS/WK/4056-I/AOB-30 dt. 08/05/2023	M/s. Woodfield Systems International Pvt Ltd, Mumbai	08.05.2023	31/10/2024 for SITC work	Shri Rajdeo Marine Engineer Gr. I	Work in Progress under Extension period up to 31.10.2024
9	Operation and maintenance of 66 K.v. Substation and overhead / underground 66 K.v. Transmission Line, AMC of H.T. /L.T. Electrical Installation of Residential & Non-Residential Buildings with-in Kandla premises including Tuna Port & engagement of service operator and advisory services distribution business metering and billing for a period of Three Years.	16.18	16.97	4.88% Above	W. O. EL/WK/2799/12 87 Dated 01.01.2024.	PTC India New Delhi.	01.01.2024	31.12.2026	Shri D.K. Hazra, XEN(E)	Work in Progress.
10	Design, Supply, Installation, Testing, Commissioning of Firefighting facilities as per OISD-156 including Operation and Maintenance for five years at Oil Jetty No. 07 of DPT.	15.34	16.84	9.76% above	Work Order: MS/WK/4052/Gim-94 Dated 30.08.2022	M/s. Sterling And Wilson Pvt. Ltd.	30/08/2022	03/09/2029	Shri Rajdeo Marine Engineer Gr. I	Substantial SITC work Completed on 20.12.2023 & O & M operation Start from 04.09.2024.
11	Operation and maintenance contract of 02 Nos. Italguru make HMC of 120 Ton capacity along-with grabs inside C.J. area for period of two years.	11.02	10.47	5% Below	LOI No. CME/Electrical/230/Estimate /2023/1098 dtd. 07.11.2023.	M/s. Italguru India Pvt. Ltd., New Delhi	08.11.2023	07.11.2025	Shir Anil R, AXEN (E)	Work in Progress.
12	Comprehensive AMC for Port owned two nos. of Pilot Launches & four nos. of Mooring Launches and complete O&M for one Pilot Launch & one Survey Launch for a period of three years.	8.94	7.92	11.36% Below	LOA No. ML/WK/4068/6 92 dt. 15/05/2023	M/s. Hoger Offshore and Marine Pvt. Ltd. Mumbai	18.05.2023 (After 3 Days from LOA)	17.05.2026	Shri Rajdeo Marine Engineer Gr. I	Work in Progress

13	Outsourcing of 02 Nos. each Truck Mounted Mist Cannon system, and, Truck Mounted Road Sweeper system, along with comprehensive operation & maintenance, for the period of three years at DPT.	8.93	10.19	14.12% above	MS/WK/4047/G IM-542 Dated 21/12/2021	M/s Sambhav Corporation, Ahmedabad	23/12/2021	22/12/2024	Shri Rajdeo Marine Engineer Gr. I	Work in Progress
14	Operation and Maintenance contract of industrial light at cargo handling area, open plots, jetty area, godowns, street lighting connecting to port gates including maintenance of 11/0.433 KV substation inside cargo jetty area from zero panel to berth no. 10 and 13th to 16th berth.	8.51	5.29	37.84% Below	Work Order No. EL/AC/2709/20 92 dated 05.7.2022	M/s. Daxraj Electricals	05/07/2022	04/01/2025	Shri D. K. Hazra XEN (E)	AMC in progress under extension period up to 04.01.2025
15	Operation & Maintenance Contract of 2 Nos. Liebherr make LHM 550 model Harbour Mobile Cranes along with 03 nos. Grabs inside cargo jetty area for a period of Two years.	8.20	6.92	15.60% Below	W. O. No. EL/WK/2028 17/02/2023	M/s. Rukmani Engineering & Technical Solutions Gandhidham	20.02.2023	19.02.2025	Shri Anil Rautiya, AXEN(E)	Work in progress.
16	Maintenance contract of 03 nos. 25T and 02 nos. 16 T capacity MBE crane wharf cranes, alongwith grabs for a period of 2 years at inside cargo jetty area.	7.42	7.07	4.72% Below	W.O. No. EL/WK/2807/18 41 Dated 14/08/2024	M/s. R. S. Electricals, Gandhidham	16.08.2024	15.08.2026	Shri Anil Rautiya, AXEN(E)	Work in progress.
17	Supply, installation, testing & commissioning of 08 Nos. Quick Release Mooring Hook (QRMH) unit, integral capstan and remote control type including Operation & Maintenance for five years at Oil Jetty No 08 of DPA.	6.89	6.43	6.68% below	W. O. No. MS/WK/4058/A OB-05 dated 15.02.2023	M/s. Hi Tech Elastomers Ltd, Ahmedabad	15.02.2023	31/10/2024 for SITC Work.	Shri Rajdeo Marine Engineer Gr. I	Work in progress under extension period up to 31.10.2024 for SITC Work.
18	SPECIAL REPAIRS TO STEEL FLOATING DRY DOCK – SELF DOCKING AND REPAIRS OF PONTOON NO. - 5 & 6.	6.60	5.41	18% Below	Work Order No. DD/WK/3070/4 1 dated 23.08.2023	M/s. Patel Engineering Works, Gandhidham	07.09.2023	31.10.2024	Shri Himmat Makwana, AXEN(M)	Work in progress under extension period up to 31.10.2024.

19	Outsourcing of Technical Manpower & staffs for attending various technical projects & works of the department for the period of five years.	6.41	5.41	15.62 Below	MS/WK/4059/A OB/40 Dated 01.06.2023	M/s. B M SORATHIA, MADHAPAR	01.06.2023	31.05.2028	Shri Rajdeo Marine Engineer Gr. I	Work in progress.
20	Supply, installation, testing and commissioning of 08 Nos. Quick Release Mooring Hook (QRMH) units, integral capstan and remote control type including Operation and Maintenance for five years at Oil Jetty No. 07 of DPT.	6.21	5.50	11.51% Below	MS/WK/4051/Gi m-64 dated 04/07/2022	M/s. Hi Tech Elastomers Ltd, Ahmedabad	04/07/2022	31/01/2028	Shri Rajdeo Marine Engineer Gr. I	O & M work is under progress since 01.02.2023.
21	Annual Rate Contract for 11 KV distribution network at license area of DPA at Kandla.	5.95	4.18	29.74% below	Work Oder No. EL/WK/2708/13 40 dated 30/03/2023	M/s. NK Industrial Services, Gandhidham	01.04.2023	31.03.2025	Shri D.K. Hazra, XEN (E)	AMC in progress
22	ARC for supply & Laying of HT/LT/UG Cable, HT/LT/UG Cable fault finding inside & Outside Cargo Jetty area.	5.39	3.11	41.40% below	W.O. No. EL/WK/2766/17 20 23.02.2024	M/s. N.K. Industrial Service	23.02.2024	22.02.2026	Shri Anil Rautiya, AXEN(E)	Work in Progress
23	Providing Power Supply & Illumination to oil Jetty No 08 at DPA, Kandla.	4.97	4.37	12.136% below	W. O. No. EL/WK/2768/13 35 dated 08.12.2023.	M/s. N.K. Industrial Service	08.12.2023	12.11.2024	Shri D.K. Hazra, XEN(E)	Work in progress under Extension period up to 12.11.2024.
24	Annual maintenance contract works at A.O. Building and Gopalpuri colony for a period of two years.	4.96	3.48	29.84% below	W.O. No EI/WK/2699/12 19 dated 23/02/2023	M/s N.K. Industrial Services	01/03/2023	28/02/2025	Shri D.K. Hazra, XEN (E)	AMC in progress
25	Providing of 11 Kv H.T. Power plug point on wharf side for operation of MHC from Berth No 6 to 10 & 13 to 16.	4.74	3.48	26.58% below	W.O.NO. EL/WK/2755/17 96 dt:- 01/08/2024	M/s C.K electrical, surat	01/08/2024	31.03.2025	Shri D.K. Hazra, XEN (E)	Work in Progress
26	Maintenance Contract of 2 Nos. Italgru make Mobile Harbour Cranes of 63T capacity along with 6 Nos. of Grabs and Comprehensive maintenance of Hydraulic (suspension and winch) pumps inside Cargo Jetty area for a period of two years	4.70	4.17	11.13% below	W.O NO. EL/WK/2826/17 97 dated 01/08/2024	M/s. Rukmani Engineering & Technical Solutions Gandhidham	05/08/2024	04/08/2026	Shri Anil Rautiya, AXEN(E)	Work in progress.

27	Supply, Installation, Erection, Testing and Commissioning of Mast Tower 34 hectares area	4.68	3.46	26.75 % below	LOI No. EL/AC/2723 Dtd 27.02.2023 & Work order No.EL/WK/2723 03/4/2023	M/s. N. K. Industrial Services, Gandhidham	04.04.2023	03.10.2024	Shri Anil Rautiya, AXEN (E)	Work in progress under Extension Period up to 03.10.2024. The progress proposal for further Extension is proposal under process.
28	Comprehensive AMC of Mech works and equipment.	4.31	4.12	4.59% Below	MS/WK/4048 Dated 14/01/2022	M/s. Rukmani Engineering & Technical Solutions Gandhidham	15/01/2022	14/01/2027	Shri Dana Manohar, SE(M))	Work in progress.
29	Maintenance contract of 3 Nos. 25T capacity 4 rope TIL make ELL cranes along with Grabs at Berth No. 10 at Inside Cargo Jetty area for a period of 2 years.	4.13	2.88	30.26% Below	W.O. No EI/WK/2049/12 47 dated 01/03/2023	M/s. R. S. Electricals, Gandhidham	05/02/2023	04/02/2025	Shri Anil Rautiya, AXEN (E)	Work in progress.
30	Comprehensive Annual Maintenance Contract for Channel Marking, Dumping and Mooring Buoys in the Kandla Channel along with operation & Maintenance of Heave up Barge Bhimsen for a period of three years.	4.00	3.68	8.17% Below	W.O. ML/WK/4040/336 dated 01/08/2022	M/s. Seacrafts Industries (P) Ltd.,	06.8.2022	05.08.2025	Shri R.K. Sinha EIC(Tug)	Work in progress.
31	Upgradation of Substations outside Cargo Jetty area at DPA	3.43	---	---	---	---	---	---	---	Price Bid opened & submitted for Approval.
32	Construction of new go-down in place of exiting go-down No.19 to 21 & 25 inside cargo jetty area –electrification work	3.13	2.16	31.05% Below	LOI NO. EL/WK/2776/19 42 Dated 30.09.2024	M/s. N. K. Industrial Services, Gandhidham	---	---	Shri D.K. Hazra, XEN (E)	LOI Issued on 30.09.2024
33	Refurbishing of Power supply of A.O.B.	2.83	2.18	22.57% Below	W. O. EL/WK/2039-II/1696 Dated 16.02.2024	Shree Vallabh Electricals, Anand	16.02.2024	15.10.2024	Shri D.K. Hazra, XEN (E)	Work in Progress under Extension period up to 15.10.2024.
34	Maintenance contract for Air conditioners and Water coolers installed at various places at Kandla, Gopalpuri and Gandhidham Area for period of three years.	2.56	2.04	20.31% Below	DD/WK/3089/18 Dated 31.07.2024	M/s. Ami Control Services Pvt. Ltd.	05.08.2024	04.08.2027	Shri R.K. Sinha EIC(Tug)	Work in Progress.

35	Supply, Installation, Testing & Commissioning of 04 Nos. Pit-less Type, Electronic in-motion Railway Weighbridges (15Kmph speed) of 140Mt capacities including comprehensive Maintenance contract for a period of 05 years after guarantee period of 02 years.	1.51	1.48	2.07% below	W.O. No. ML/WK/3916-II/738 Dtd. 05/01/2019	M/s. Merit BMH Engg. Pvt. Ltd., Chennai	05/01/2019	17/12/2028	Shri Dana Manohar, SE(M)	Work Completed on 18/12/2021. The weighbridges installed are under guarantee period of two years under CAMC. AMC work in progress
36	Annual Rate Contract for Operation and Maintenance of Medical PSA Oxygen generation plant and Medical oxygen piping system installed at DPA Hospital, Gopalpuri for the period of 5 years	.85	-	-	-	-	-	-	-	Technical Bid opened on 30.09.2024
37	Special Repairs to ATM Office, Marine Bhavan, and Immigration Centre inside Cargo Jetty area – Electrification work thereof.	.80	0.46	41.73% Below	LOI NO. EL/WK/2797/18 59 Dated 22/08/2024	M/s. N. K. Industrial Services, Gandhidham	-	-	Shri D. K. Hazra XEN (E)	LOI Issued on 22/08/2024
38	Sell of renewable power generated from DPT's 14.7 MW wind power plant on Medium Term Open Access basis through tariff based competitive bidding through auction.	Rs. 4.26 per unit	Rs. 4.27 per unit	-	LOI No. EL/C/2688/115 8, dated 10.11.2021	M/s. UPL Ltd. GIDC Jhagadia- Bharuch	29/12/2021	29/12/2022 Extension till 30/11/2024	Shri D.K.Hazra, XEN(E)	MTOA has been extended with GETCO on 29/12/2021 and valid upto 30/11/2024.

TENDERS / CONTRACTS UNDER INTEGRITY PACT**2. OFF-SHORE OIL TERMINAL DEPARTMENT, VADINAR****AS ON 30.09.2024**

Sr. No	Name of work & location	Estimated Cost (Rs.) in Crore/ lakh	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
1.	Hiring of 2 Nos. Steel Hull Mooring Launches with Crew and Mooring Gang at OOT, Vadinar for the period of Five (05) years. Estimate: Rs. 12,53,49,780/-	12.53 Cr.	9.12 Cr.	27.21 % below	OOT/ME/WK/8017/484 dated 21/05/2021.	M/s. Knowledge Marine & Engineering Works Ltd., Mumbai	14/12/2021	5 years	Shri Narendra Naik, ME Gr. I.	Work Order issued vide No. OT/ME/WK/8017/484 dated 21/05/2021.
2.	Hiring of Service Boat for OOT, Vadinar for the period of 5 (five) years. Estimate: Rs.8,76,00,000/-	8.76 Cr.	9.59 Cr.	8.65% above.	MR/WK/1397/66 dated 28/03/2022	M/s. Knowledge Marine & Engineering Works Ltd., Mumbai	05/05/2023	5 years	Shri Narendra Naik, ME Gr. I.	Work Order issued vide No. MR/WK/1397/66 dated 28/03/2022.
3.	Operation & Maintenance of Oil Spill Response equipment for a period of five years at Kandla & OOT, Vadinar. Estimate: Rs. 7,97,20,000/-	7.97 Cr.	6.35 Cr	20.32% below	No. OOT/ME/WK/3009-I/576 dated 26/12/2018.	M/s. Sadhav Shipping Ltd., Mumbai	01/01/2019	5 years Extended for one year from 01/01/2024 to 31/12/2024	Shri Narendra Naik, ME (Gr. I),	Work Order issued vide No. OOT/ME/WK/3009-I/576 dated 26/12/2018. Extended vide OO No. OOT/Civil/161/Oil spill/2023/446 dated 21/11/2023.
4.	Engagement of Security Agency for providing watch and ward security supervisor and security guard at OOT, Vadinar.	2.88 Cr.	2.90 Cr.	0.77% above	GEMC-511687725 619008 dated 26.04.2023	M/s. Kutch Security Services, Ahmedabad	14.05.2023	04 years	Shri M.A. Jadhav, XEN (Civil)(I/c),	Work Order Issued Vide:GEMC-511687725619008 dated 26.04.2023
5.	Restoration of 450 KLD Sewage Treatment Plant on Turnkey basis with 5 years AMC. Estimate: Rs. 1,54,52,800/-	1.54 Cr.	1.62 Cr.	5.01 % above	OOT/C-NPS/GPCB/1234-I/666 dated 10/01/2020.	M/s. Shubham Inc., Ahmedabad.	10/01/2020	5 years	Shri M.A. Jadhav, XEN (Civil)(I/c),	Work Order issued vide No. OOT/C-NPS/GPCB/1234-I/1666 dated 10/01/2020.

6.	Maintenance of beacons, leading lights & channel marking buoys in DPA waters at OOT-Vadinar	1.26 Cr.	0.84 Cr.	33.33% below	GEMC-5111687713333838 dated 28/07/2023	M/s. Seaflesh Diving and Engineering Services	04/08/2023	5 years	Shri Narendra Naik, ME (Gr. I)	Work Order issued vide GEMC-5111687713333838 dated 28/07/2023
7.	Providing, Operating and Maintaining of 01 No. of bus having seating capacity not less than 30 seats and 01 No. of mini bus or tempo traveler like passenger vehicle having seating capacity not less than 19 seats, for a period of Three years at OOT, Vadinar through GeM. Estimate: Rs. 1,14,44,695/-	1.14	1.25	9.56% (Above)	GEMC-5111687744182254 dated 28-06-2024	M/s. RUSHIRAJ TRAVELS, Jamnagar	16-08-2024	Work in progress (For a period of 3 (three) years)	Shri Narendra Naik, Executive Engineer [E&M] I/c	Work Order issued vide: GEMC-5111687744182254 dated 28/06/2024
8.	Comprehensive AMC for electrical RM works at Colony and Jetty for a period of 3 years. Estimate: Rs. 1,03,32,000/-	1.03 Cr.	1.03 Cr.	0.0015% above	OOT/ME-WK/RM/6018/329 dated 26/03/2021.	M/s. Pariya Electricals, Vadinar.	01/04/2021	3 years (Extended for 3 (Three) Months i.e from 01.04.2024 to 30.06.2024) & (Extended again 3(Three) Months i.e from 01.07.2024 to 30.09.2024)	Shri Surya Kant Kesari, XEN (E&M),	Work Order issued vide No. OOT/ME-WK/RM/6018/329 dated 26/03/2021. Extended vide O.O.No. OOT/ME-WK/RM/6018/437 Dt.27.02.2024 Extended Vide O.O No. OOT/ME-WK/RM/6018/551 Dt.25.06.2024
9	Running & Maintenance of Storm Water drain U/G Drainage system and road area in Port Colony, Vadinar	0.80	0.57	29.07% below	OOT/Civil/069/Estimate /2023/543 Dated 14.06.2024	M/s. Jay Chamunda Enterprise	01.07.2024	03 years	Shri M A Jadhav, Executive Engineer(Civil) (I/c)	Work Order Issued Vide: OOT/Civil/069/Estimate/2023/543 Dt.14.06.2024
10	Monthly Ambulance Service Type B Patient Transport Vehicle Single Stretcher Premium Van, Tata Winger Ambulance 3400 Force Traveller Ambulance, SML Isuzu Ambulance, 2000 km	0.67 Cr.	0.72 Cr.	5.59%	GEMC-5111687783908259 Dated 15.05.2023	M/s. P.S.Funeral and Ambulance Services Pvt. Ltd.,	01/07/2023	3 years	Shri SuryaKant Kesari, XEN (E&M),	Work Order Issued Vide:GEMC-5111687783908259 Dt.15.05.2023

11	Providing, Operating and Maintaining of (1) 01 Air Conditioned SUV Hyundai Creta or equivalent on 12 hours basis for COM, (2) 01 Air Conditioned 7 seater SUV Mahindra Bolero or equivalent on 24 hours basis for Multi-Purpose, (3) 01 Air Conditioned Sedan car Honda Amaze or equivalent on 12 hours basis for Officers and (4) 01 Air Conditioned Sedan Car Honda Amaze or equivalent on 24 hours basis for Pilots for a period of Three years at OOT, Vadinar through GeM.	0.62 Cr.	0.76 Cr.	22.74% above	GEMC-511687761 383207 Dt.18.05.20 23	M/s. Swarit E-Commerce Private Limited, Jamnagar	02/06/2023	03 years	Shri M A Jadhav, Executive Engineer(Civil) (I/c).	Work Order Issued Vide:GEMC-511687725619008 dated 26.04.2023
12	Running and Maintenance of Guest House and Staff Canteen at OOT, Vadinar Estimate: Rs. 55,66,811/-	0.56 Cr.	0.53 Cr.	5.61 % below	OOT/C-WK/RM402 6/114 dated 29/04/2022	M/s. Mahakal Enterprise, Jamnagar.	01/05/2022	03 years	Shri M.A. Jadhav, XEN (Civil)(I/c),	Work Order issued vide: OOT/C-WK/RM/4026/114 dated 29/04/2022

TENDERS / CONTRACTS UNDER INTEGRITY PACT3. **CIVIL ENGINEERING DEPARTMENT**

AS ON 30.09.2024

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
1	Augmentation of liquid cargo handling capacity by revamping of existing pipeline network at Oil Jetty are, Deendayal Port Trust, Kandla	130.49	126.49	3.05% below	PL/WK/8306 NIT-PQ/08 dated 31/08/2021	M/s. Patel Corrrtech JV, Gandhidham	30/09/2021	31.03.2025	Shri B. Rajendra Prasad, SE (P)	Work in progress.
2	Construction of Oil Jetty No.8 at Old Kandla.	105.51	99.08	6.09% below	No.CN/WK/1571/work/243 dtd. 03/02/2021	M/s Kargwal KM Joint Venture, Mumbai	17/02/2021	31.08.2024	Shri Rajesh Meghani, XEN(C-I)	Civil Works completed, E&M work in progress
3	Development of land from Junction of WG 1 & 2 to LC 236B at Kandla (Phase-1)	81.99	67.67	27.69% below	CN1/WK/3014/Work/87 Dated 11.08.2023	M/s. Shree Ram Infrastructure	18.08.2023	17.02.2025	Shri Rajesh Meghani, XEN(C-I)	Work in progress
4	Widening and improvement of existing 2/4 lane carriageway of KK road connecting to NH-8A in the State of Gujarat EPC mode	73.84	74.69	1.15% Above	EG/WK/2196/141 Dated 01/08/2024	M/S.PATEL CONSTRUCTION CO.,GANDHIDHAM	NA	NA	XEN(TD), Shri Hemant Kumar Bhaskar	LOA Issued , Agreement executed
5	Up - gradation of tuna road from two lane to four land (Phase-I)	71.57	57.43	19.74% below	LOA No. EG/WK/8116/349 dated 02/11/2022	M/s. Neelkanth Infratech Pvt. Ltd., Gandhinagar	10/11/2022	09/11/2024	Shri Rajesh Meghani, XEN(C-I)	Work in progress.
6	Upgradation of Plots & S.W.D. in 66 Hectare area inside cargo jetty area	65.80	59.55	9.51% below	HW/WK/2488/704 dated 11/01/2023	M/s. Baldaniya Construction, Anjar.	17/04/2023	16/10/2024	Shri Mahesh Makhijani, XEN(H)	Work in progress.
7	Up-Gradation of Road From Junction Of Tuna Jetty Road To Take Off Point At Tuna Tekra	62.86	51.89	-26.26%	LOA No. EG/WK/8123/24 dt:14/02/2024	M/s Hariom Earth Movers & Transport	18/03/2024	17/09/2025	Shri Rajesh Meghani, XEN(C-I)	Work in progress
8	Development of four lane road common corridor from LC236B to 16th CB along railway line (Phase-I)	55.28	38.47	30.41% below	CN1/WK/3012/Works	M/s. Hariom Earthmovers & Transport	10.04.2023	09/11/2024	Shri Rajesh Meghani, XEN(C-I)	Work in progress
9	Construction of new godowns in place of existing godown no. 19 to 21 & 25 inside C. J. Area	53.20	42.94	19.27% below	HW/WK/2580/705 dated 11/04/2023	M/s. Patel Construction Co. Gandhidham.	17/04/2023	16/10/2024	Shri Mahesh Makhijani, XEN(H)	Work in progress.
10	Raising & upgrading the RCC Plots adjoining to track no. 10,11&12 inside Cargo Jetty Area	53.13	43.27	18.56% below	HW/WK/2561/339 dated 07/07/2023	M/s. Radhe Associated, Mehsana	22/07/2023	21/07/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress.

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
11	Development of Container Terminal at Tuna-Tekra "Common connectivity from Take off point upto back up area"	40.80	26.84	34.31% Below	CN/WK/6015/75 Dated 11/10/2023	M/S.K.K. SORATHIYA JV M/S. HARIOM EARTHMOVERS & TRANSPORT	12/10/2023	11/09/2024	Shri Chetan Kumar Jeniya XEN(C)	Work in progress, Extension of sought for 4 Month upto 11.01.2025
12	Upgradation of Plots, Roads & SWD in 40 hectare area inside Cargo Jetty Area.	39.36	31.48	19.84% below	HW/WK/2456/579 A dated 31/10/2022	M/s. Neelkanth Infratech Pvt. Ltd.	22/10/2022	21/10/2024	Shri Mahesh Makhijani, XEN(H)	Work in progress.
13	Widening of Road from Junction of WG 1 & 2 to 12th Berth	38.50	32.24	2.99% below	CN1/WK/3013/work/44 Dated 24.05.2023	M/s. Dhanji K. Patel, Anjar.	01.06.2023	30.11.2024	Shri Rajesh Meghani, XEN(C-I)	Work in progress.
14	Raising & Upgradation of Plots inside Cargo Jetty Area	38.24	29.8	22.04% Below	HW/WK/2564/852 dated 26.02.2024	M/s. Neelkanth Infratech Pvt. Ltd	12.03.2024	11.09.2025	Shri Mahesh Makhijani, XEN(H)	Work in Progress
15	"Improving / Up-gradation of Parking yard situated on North of Road leading to West Gate-I & II outside cargo jetty area." – Stage - I	33.82	-	-	-	-	-	-	Shri Mahesh Makhijani, XEN(H)	Preliminary bid opened on 14/08/2024. Tender under scrutiny
16	Construction of Dome shaped Storage Sheds inside C.J. Area - Phase-II	30.63	24.24	20.86%	HW/WK/2567/335 dated 26/06/2023	M/s. Patel Construction J/V M/s. Neelkanth Infrastructure P. Ltd.	05/07/2023	04/01/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress.
17	Providing RCC Cable Trench for Electric Cables inside Cargo Jetty Area	22.49	16.28	27.6%	HW/WK/2598/114 Dated 07.06.2024	M/s Mohit Enterprise,Rajkot	14.06.2024	13.06.2026	Shri Mahesh Makhijani, XEN(H)	Work in progress
18	Construction of Kendriya Vidyalaya Building at Port Colony Gopalpuri, Gandhidham	21.64	20.24	6.00% below	TD/WK/7848/105 9 dated 31/07/2023.	M/s. Dipesh Construction Co., Anjar	04/08/2023	03/08/2024	Shri H.K Bhaskar, XEN(TD)	Work in progress, Extension proposed upto 15/11/2024
19	Development of area adjacent to Tuna-GIM RCC track by earthwork in embankment from 4.00 Km to take-off point for doubling of line to facilitate upcoming new projects at Tekra	19.62	13.23	32.57% below	HW/WK/2583 dated 11/12/2023	M/s. Hariom Earthmovers & Transport,	27.12.2023	26.08.2024	Shri Mahesh Makhijani, XEN(H)	Work in progress, Proposal for extension sent for approval upto 26/11/2024
20	Up-gradation and Strengthening of Existing Oil Jetty No 3	19.27	15.78	13.38% Below	CN/WK/608/FF&E MD/155 daed 22/06/2023	M/s Patel Construction Co., Gandhidham	01/07/2023	330.09.2024	Shri Muneeb Ansari , XEN (P)	Work in progress , Extension sought for 45 days
21	Providing Road network & SWD to newly added custom bonded area (25 Ha area)	14.50	13.49	7.18% below	HW/WK/2559/826 dated 15/01/2024	M/S. NEELKANTH INFRATECH PVT.LTD	29.01.2024	28.01.2025	Shri Mahesh Makhijani, XEN(H)	Work in progress

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
22	ANNUAL MAINTENANCE CONTRACT FOR SPRINKLING SYSTEM INSIDE CARGO JETTY AREA FOR COAL DUST SUPPRESSION IN 40 HECTARE AREA COAL YARD FOR 5 YEAR.	8.35	-	-	-	-	-	-	Shri Mahesh Makhijani, XEN(H)	Approval for preliminary qualification of bidders under approval
23	Annual Maintenance contract for roads at Kandla for two years	8.31	5.97	28.23% below	RW/WK/7810-I/239 dated 05/01/2023	M/s. Dhanjibhai K. Patel, Anjar.	05/01/2023	04/01/2025	Shri MT Gohel , XEN XEN(TD)	Work in progress.
24	Construction of E & D type quarters at Gopalpuri (Stage-1, D type)	8.23	6.25	21.34	TW/WK/7840-I/1505 Dated 26/12/23	M/s Mepabhai mandan & Co. JV M/s KK Sarothia	01.01.2024	31.12.2024	Shri Hemant Kumar Bhaskar XEN(TD)	Work in progress
25	Up-gradation of Parking Yard near West Gate No. 2 inside Cargo Jetty Area	8.22	-	-	-	-	-	-	Shri Mahesh Makhijani, XEN(H)	Technical qualification of bidder under approval
26	Construction of Storage Shed Over Existing Floor of Godown No. 3 & 4 inside C. J. Area	7.81	6.05	11.10% below	HW/WK/2570/765 Dated 11.08.2023	M/s. Neelkanth Infratech Pvt. Ltd.	26.08.2023	25.10.2024	Shri Mahesh Makhijani, XEN(H)	Work in progress.
27	Construction of garage and repair workshop building for mobile cargo handling equipments inside cargo jetty area	7.61	5.89.	22.6% Below	HW/WK/2577/818 11.12.2023	M/s Viyuha infrabuild	18/12/2023	17.12.2024	Shri Mahesh Makhijani, XEN(H)	Work in progress
28	Strengthening to Residential & Non - Residential Building at New Port Colony, New Kandla	7.56	4.99	34.05% below	RW/WK/7819-I/363 dated 18/05/2023	M/s. Patel Construction Co., Gandhidham.	22/05/2023	21/05/2025	Shri MT Gohel , XEN(Road)	Work in progress.
29	APPOINTMENT OF INDEPENDENT ENGINEER FOR THE WORK OF DEVELOPMENT OF CONTAINER TERMINAL AT TUNA TEKRA, DEENDAYAL PORT ON BOT BASIS UNDER PPP MODE FOR A CONCESSION PERIOD OF 30 YEARS.	11.01	2.98	75.12 % Below	EG/WK/5371/27 Dated 16.02.2024	M/S.RITES Ltd, HARYANA	14.03.2024	13.09.2027	Shri Sunil Soren (XEN D)	Work in progress
30	Appointment of Project Management Consultant (PMC) for Capital and Maintenance Dredging works of Deendayal Port Authority	4.96	Rs. 5.46	9.85% Above	LOA No.EG/WK/6147/227 dated 22.11.2023	M/s AECOM INDIA PVT LTD, GURGAON	25/11/2023	24/11/2027	Shri K. Srinivasa Rao, Dy CE (H &D)	Work in progress

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
31	Appointment of technical, legal and financial experts from the firms of Transaction Advisor for "providing legal, technical and financial transactions for all ongoing and future proposals of DPA on PP / Captive Mode for the period of two years and further extendable for one year.	5.46	3.61	33.88% below	EG/WK/4759/TA-IV dated 11/10/2022	M/s. Infrastructure Development (Karnataka) Corporation Ltd (Ideck)	14/10/2022	13/10/2025	Shri Sunil Soren (XEN D)	Work is in Progress.
32	Preparing and monitoring of Environmental Management Plan for DPA at Kandla.	5.01	4.87	38.17 % below Estimated Cost	EG/WK/EMC/11023/2011/III/239 dated 15.02.2023	M/s. GEMI Gujarat Environment management Institute.	14.04.2023	13.04.2027	Shri B. Rajendra, SE(PL) & EMC (I/C)	Work in progress
33	Painting to Port structure and its allied structure at Oil Jetty area at Old Kandla (Phaze-I) (R/M of Oil Jetty at Old Kandla.	4.18	4.59	17.52% Above	PL/WK/8475-I/789 Dated 31.08.2023	M/S.ACER INFRA TRADE-GANDHIDHAM	11.09.2023	10.09.2024	Shri Rajendra Prasad DY. CE (PL)	Work in progress, Extension under approval
34	Special Repair to existing storm water drain network inside Cargo Jetty area.	8.33	5.91	28.21% Below	HW/WK/2568/762 dated 11.08.2023	M/S.SHILPVIEW CONSTRUCTION-SANJAY.K.SORATHI A AND CO (JV)	18.08.2023	17.11.2024	Shri Mahesh Makhijani, XEN(H)	Work in progress
35	Upgradation of Sewage treatment plant at Gopalpuri	4.27	4.14	3.0363% below	TW/WK/7736-I/254 dated 21/07/2021	M/s. Rajkamal Buildings, Infrastructure (P) Ltd.,	01/08/2022	31/01/2026	Shri Hemant Kumar Bhaskar XEN(TD)	Main work completed. Maintenance work is in progress..
36	AMC for residential and non-residential building at Gopalpuri for two year.	3.94	2.38	39.60% below	TW/WK/7862-I/1943 Dated 21.08.2024	M/s. Vihat Construction Co., Gandhidham	27.08.2024	26.08.2026	XEN(TD), Shri Hemant Kumar Bhaskar	Work in progress
37	APPOINTMENT OF TECHNICAL ADVISOR FOR CONSTRUCTION OF ROAD OVER BRIDGE(ROB) INCLUDING ROADS & ALLIED FACILITIES AT TUNA TEKRA FORM THE EMPANELED LIST OF IPA	3.46	3.19	6.4% Below	CN-I/WK/3025/Work/257 Dated: 31/	M/S.BMT CONSULTANTS(IN DIA)PRIVATE LIMITED-AHMEDABAD	06.08.2024	05.12.2026	Shri Rajesh Meghani, XEN(C-I)	Work in progress
38	Construction of Fire Brigade Station Opposite Jetty Office in CKD Yard inside Cargo Jetty Area	3.48	2.94	15.62% below	HW/WK/2540/770 dated 24/04/2023	M/s. Murlidhar Projects	01/05/2023	31/01/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress.

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
39	DEPLOYMENT OF EQUIPMENT FOR CLEANING OF ALL TOILET BLOCKS AND REST SHELTERS INSIDE PORT AREA TO MAINTAIN HIGH STANDARD OF HYGIENIC AND TO AVOID POLLUTION	3.40	-	-	-	-	-	-	Shri Mahesh Makhijani, XEN(H)	Preliminary bid schedule to be open on 10/09/2024.
40	THIRD PARTY INSPECTION AND QUALITY ASSURANCE FOR THE WORKS COSTING MORE THAN 1 CRORE OF CIVIL ENGINEERING DEPARTMENT OF DEENDAYAL PORT AUTHORITY.	3.708	3.225	15.50% Below	EG/WK/5374/144 Dated 05.08.2024	M/S.RITES LTD.- HARYANA	-	-	Shri Sunil Soren XEN (Design)	LOA Issued
41	SERVICES OF THIRD PARTY GOVERNMENT SURVEY AGENCY FOR THE DREDGING AT DEENDAYAL PORT(2024-27)	3.34	2.232	33.30% below	EG/WK/6151/159 Dates on 04.09.2024	M/S.RITES LTD.- HARYANA	-	-	Shri K. Srinivasa Rao, XEN (H&D)	LOA Issued
42	S/R to CISF complex building & Structure at New Kandla	3.24	2.40	26.04% below	RW/WK/7817-I/307 dated 27/03/2023	M/s. Acer Infra Trade, Gandhidham	03/10/2023	02/10/2024	Shri MT Gohel, XEN(Road)	Work in progress.
43	Deployment of equipment for cleaning of all toilet blocks inside Port area and to maintain high standard of hygienic and to avoid pollution.	2.99	2.23	25.40% below	HW/WK/2551/202 dated 31/10/2022	M/s. Shree Ganesh Construction, Anjar - Kutch	01/11/2022	30/10/2024	Shri Mahesh Makhijani, XEN(H)	Work in progress. Extension proposed for 4 months upto 28.02.2025
44	R/M of Arboriculture / Horticulture work in Public Building at Gopalpuri and KDLB Colony for the year 2022-24	2.78	1.68	39.35% below	TW/WK/7825-I/670 dated 24/03/2023	M/s. Acer Infra Trade, Gandhidham	27/03/2023	26/03/2025	Shri Hemant Kumar Bhaskar XEN(TD)	Work in progress.
45	Maintenance Contract for Godown inside Cargo Jetty area for two years 2022-23 & 2023-24)	2.70	2.08	23.77% Below	HW/WK/2531/324 dated 05.06.2023	M/s. Sanjay k. Sorathiya & Co., Gandhidham.	05/06/2023	04/06/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress.
46	Annual Maintenance Contract for AO Building at Gandhidham for 02 years	2.67	1.95	27.00% below	TW/WK/7820/654 dated 13/03/2023	M/s. Acer Infra Trade, Gandhidham	15/03/2023	14/03/2025	Shri Hemant Kumar Bhaskar XEN(TD)	Work in progress.
47	Special Repairs to ATM office, Marine Bhavan, Immigration Centre Inside Cargo Jetty Area	2.63	2.12	18.52% below	HW/WK/2536/297 dated 21/04/2023	M/s. Murlidhar Projects	28/04/2023	28.10.2024	Shri Mahesh Makhijani, XEN(H)	Work in progress. Extension under approval 28.10.2024

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
48	DESIGN, CONSTRUCTION, PROCUREMENT, INSTALLATION AND COMMISSIONING OF 50 TONNE PER DAY SEMI-AUTOMATIC MRF PLANT AT DEENDAYAL PORT GANDHIDHAM ON EPC MODE	2.50	2.49	0.4% Below	CE/Const-I/2073/CSR work /2023 dated 22.02.2024	M/s. JAINUM FOOD AND WASTE PROJECTSS PVT.LTD-INDORE	22.02.2024	12.09.2024	Shri Chetan Kumar Jeniya XEN (c)	WORK IN PROGRESS Extension to be sought
49	DESIGN, CONSTRUCTION, PROCUREMENT, INSTALLATION AND COMMISSIONING OF 50 TONNE PER DAY SEMI-AUTOMATIC wet waste PLANT AT DEENDAYAL PORT GANDHIDHAM ON EPC MODE	2.28	2.44	7.00 % above estimate cost	CE/Const-I/2304/wet waste plant/2023 dated 15.03.2024	M/s. JAINUM FOOD AND WASTE PROJECTSS PVT.LTD-INDORE	15.03.2024	12.09.2024	Shri Chetan Kumar Jeniya XEN (c)	WORK IN PROGRESS Extension to be sought
50	TWO YEARS CONTRACT FOR HOUSE KEEPING & CLEANING OF OFFICE BUILDINGS OUTSIDE CARGO JETTY AREA AT NEW KANDLA	2.31	1.82	21.2% Below	HW/WK/2604/152 dated 18/07/2024	M/s Dhanjibhai K Patel	25.07.2024	24.07.2026	XEN (H)	Work in progress
51	Two Years Contract for supply and maintenance of railway tracks inside and outside cargo jetty area (For Years 2023-25)	2.23	1.77	21.06% below	HW/WK/2584/772 Dated 31.08.2023	M/s. Dharti Construction	07.09.2023	06.09.2025	Shri Mahesh Makhijani, XEN(H)	Work in progress
52	Providing PMC Services for preparation of Detailed Project Report and assist in Supervision during execution for the expansion of existing Railway siding for Tekra Port of Deendayal Port Authority to serve upcoming Projects at Tekra	2.20	NA	NA	N.A.	N.A.	N.A.	N.A.	Shri Mahesh Makhijani, XEN(H)	L1 Acceptance under approval
53	Maintenance contract of fenders inside cargo jetty area for two years	1.97	N.A	N.A	N.A	N.A	N.A	N.A	Shri Mahesh Makhijani, XEN(H)	Under technical scrutiny
54	STRENGTHENING OF EXISTING ENVIRONMENTAL MANAGEMENT CELL AT DEENDAYAL PORT AUTHORITY:APPOINTMENT OF ENVIRONMENT EXPERTS FOR TWO YEARS AND FURTHER EXTENDABLE FOR ONE YEAR.	2.23	1.89	18.67% Below	EG/WK/5375/171 Dated 19.09.2024	M/S.PRECITECH LABORATORIES PVT.LTD.	NA	NA	Shri Rajendra Prasad Bethi, Dy CE (P)	LOA Issued

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
55	Up-gradation of kutcha plot on East of Main Store at Bunder Basin	1.87	-	-	-	-	-	-	Shri Mahesh Makhijani, XEN(H)	Tender under technical scrutiny
56	Annual maintenance contract for buildings, walkways, trestles, firefighting pipelines, fenders and garden inside & outside oil jetty area at Old Kandla	1.67	Part A - 1.35 and Part B - 2.82	21.0847% below	PL/WK/8486-I/596-A dated 01.07.2023	M/s. Vihat Construction Co.	08.07.2023	07.07.2025	Shri Rajendra Prasad B., SE (PL)	Work in progress
57	Two years maintenance contract for office buildings outside Port area (Civil work)	1.63	1.11	32% below	HW/WK/2548/788 DATED 15.09.2023	M/s. Rajput Infrastructure Company,	22.09.2023	21.09.2025	Shri Mahesh Makhijani, XEN(H)	Work in progress
58	Two years' maintenance contract for railway track leading to Tuna from 0 to 11 Km KPLT line (Take off at 2.573 Km at Gandhidham Yard to 13.54 Km) including LC-1, LC-2	1.46	1.04	28.80% Below	HW/WK/2596/863 (A) dated 12/03/2024	M/s Shree Ganesh Construction	15.03.2024	14.03.2026	Shri Mahesh Makhijani, XEN(H)	Work in progress
59	Maintenance contract for quay and transit area inside Cargo Jetty Area for two years.	1.46	1.15	21.60% below	HW/WK/2597/857 dated 04/03/2024	M/s. Vihat Construction Co.,D-30, KPT Colony, Gopalpuri, Gandhidham	11.03.2024	10.03.2026	Shri Mahesh Makhijani, XEN(H)	Work in progress
60	AMC for white washing, distempering, painting to residential and non residential building at Gopalpuri, Gandhidham and Adipur for a year.	1.33	0.76	43 % below	TW/WK/7827-I/1890 DATED 25.07.2024	M/s. Acer Infra Trade	01.08.2024	31.07.2025	XEN(TD), Shri Hemant Kumar Bhaskar	Work in progress
61	Construction of electric substation near old unloader building to replace substation of 6 th cargo berth and at plot no B2 of 34 hectare area	1.39	1.32	5.55% below	HW/WK/2622/115 Dated 07.06.2024	M/s Rajpoot Infrastructure Company	14.06.2024	13.02.2025	Shri Mahesh Makhijani, XEN(H)	Work in progress
62	Maintenance Contract for Non-residential buildings inside Harbour area (Civil Work)	0.97	0.787	-	-	-	-	-	Shri Mahesh Makhijani, XEN(H)	LOA to be issued

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
63	Maintenance contract for cleaning& house keeping work of DPA hospital & isolation ward at gopalpuri & kandla & Adipur dis-pensary for the period of 2 years	1.22	-	-	-	-	-	-	Shri Hemant Kumar Bhaskar XEN(TD)	Tender discharged
64	Maintenance contract for sports complex for the period of two years at Gopalpuri.	1.19	0.70	41.17% Below	TW/WL/7826-I Dated 25.10.2023	M/s Rajput Infrastructure Company	23.10.2023	22.10.2025	Shri Hemant Kumar Bhaskar, XEN(TD)	Work in progress
65	Dismantling of existing godown no.19 to 23 inside cargo jetty area	Part A = 0.26 Part B = 0.93 (credit item)	Part A= 0.42 Part B= 0.88 (Credit part)	25.09% Above	EG/WK/1197/255 Dated 12.01.2024	M/s Rajesh Traders	06-02-2024	05-08-2024	Shri Mahesh Makhijani, XEN(H)	Work in progress. Proposal for extension of 06 months i.e. upto 13/02/2025 under process
66	House keeping and cleaning of office building and surrounding inside and outside oil jetty area at kandla	1.10	0.97	15.9% Below	PL/WK/8498-I/844 Dated 18.09.2023	M/s. Sanjay K Sorathiya & Co.	25.09.2023	24.09.2025	Shri Rajendra Prasad B., SE (PL)	Work in Progress
67	Maintenance Contract for Tree Plantation near offices, other buildings, along roads, islands, gates, etc. inside/outside cargo jetty area for two years	0.97	0.62	35.82% below	HW/WK/2582/284 dated 17/03/2023	M/s. Vihat Construction, Gandhidham	25/03/2023	24/03/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress.
68	Maintenance Contract for Residential & Non - Residential Building at New Port Colony at New Kandla for two years.	0.97	0.62	36.20% below	RW/WK/7816-I/242 dtd. 17/10/2022	M/s. Murlidhar Projects	17/10/2022	16/10/2024	Shri MT Gohel , XEN (Road)	Work in progress.
69	Dismantling of Residential and Non - Residential buildings at New Kandla	0.96	1.58	64.42% Above	RW/WK/7706-I/19 dtd.08.12.2021	M/s. Symcom Exim (P) Ltd., Mumbai	16.12.2021	15.08.2022	Shri MT Gohel , XEN(Road)	Work under dispute and matter referred to court
70	Two Years Contract for House Keeping & Cleaning of Gate office buildings and Non-residential buildings inside cargo jetty area	0.96	-	-	N.A.	N.A.	N.A.	N.A.	Shri Mahesh Makhijani, XEN(H)	LOA issued on 01.10.2024
71	Maintenance Contract for sanitation of New Port Colony, New Kandla for period of 2 years	0.95	0.56	41.00% below	RW/WK/7820-I/375 dated 02/06/2023	M/s. Acer Infra Trade, Gandhidham	05/06/2023	04/06/2025	Shri MT Gohel , XEN(Road)	Work in progress.

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
72	Two years contract for cleaning of storm water drain inside cargo jetty area	0.78	0.49	37.18% below	HW/WK/2562/342 dated 18/07/2023	M/s. Narayan Construction Co.	25/07/2023	24/07/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress.
73	Housekeeping of liaison office cum rest house for DPA at Ahmedabad port for 3 years	0.53	0.53	-	TW/WK/7816-1/9167 Dated 24.08.2023	M/S N. Kumar Associates International Mumbai	01.09.2023	31.08.2026	Shri Manoj Gohel XEN(Road),	Work in progress
74	SUPPLY OF POTABLE WATER FROM PRIVATE WELLS FOR RO-RO/ROPAX TERMINAL HAZIRA-SURAT(FOR 12 MONTHS)	0.52	0.50	3.84% below	CN/WK/1600/Hazira /WaterTanker/399 Dated: 09.07.2023	M/S. VISHAL TRANSPORT-SURAT	16.07.2024	15.07.2025	Shri Rajendra Prasad Bethi, Dy CE (P)	Work in progress
75	LICENSE FOR OPERATION&MAINTENANCE OF PAY&PARKING SERVICES, CANTEEN SERVICES & TOILET BLOCK FOR USERS OF TANK TERMINALS AT NEW KANDLA	0.42	1.55	376.18% Above	HW/WK/2588/125 dated 21/06/2024	M/S.SHREE GANESH CONSTRUCTION-ANJAR	28.06.2024	29.03.2027	Shri Mahesh Makhijani, XEN(H)	In progress

MEGA INFRASTRUCTURE PROJECTS

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
76	Development of Container Terminal at Tuna-Tekra, Deendayal Port on BOT basis under PPP mode	4243.64	NA	NA	Tender No. CE/13	M/S Hindustan Infralog Private Limited	14.03.2024	13.03.2027	Shri Sunil Soren XEN (Design)	Work in progress
77	Development of Marine Liquid Terminal Facilities consisting of SPM and two product jetties in DPT waters at OOT, Vadinar for handling Crude and Petroleum Products on Captive Use Basis	448.00	NA	NA	Concession Agreement executed between DPA (erstwhile KPT) and M/s. Coviva Energy Terminals Ltd. (erstwhile VLTL) on	Name of the Concessionaire : M/s. Coviva Energy Terminals Ltd. Project is to be implemented by CETL	Award of Concession granted on 16/08/2019. However, CETL not initiated Project implementation	Original: 36 months from date of award of concession i.e., 16/08/2019 to 15/08/2022 Revised : 42 months from date of award of concession (due to six months extension	Shri Sunil Soren XEN (Design)	<ul style="list-style-type: none"> 20/6/2024 Authority in the Board meeting approved to grant an extension of time period for completion of construction of the Project up to 31/8/2026 to M/s CETL (Concessionaire) based on the commitments given by M/s CETL, for compensating DPA towards MGC till August, 2026 and also completion of construction of the Project by 31/8/2026. Letter addressed to M/s CETL informing the decision of Board to grant

					16/04/2015			granted by DPA due to COVID 19 Force Majeure) Construction period extended upto 31.08.2026		extension of time period for completion of construction of the Project up to 31/8/2026 has been sent to M/s CETL on 05.07.2024 and DPA received acceptance of the same. <ul style="list-style-type: none"> M/s CETL paid advance License fee of Rs 13,16,85,502/- for the period from 16th August 2024 to 15th August 2025. Further, Authority requested M/s. CETL to submit the construction schedule of Two product Berths so as to complete the construction works of total project by 31.08.2026. <p>1) Total LD levied on M/s CETL (period of delay 16/2/2021 to 12/11/2023) is 22,40,00,000.00 (specified limit of 5% of estimated project cost exhausted). 2) M/s CETL extended the Bank Guarantee of Rs. 22,40,00,000.00 up to 28/2/2025.</p> <ul style="list-style-type: none"> Note: PRESENT STATUS: The Scheduled construction Period (revised) 42 months have elapsed on 15/02/2023 but M/s CETL not initiated project Implementation.
78	Development of Oil Jetty to handle liquid cargo and ship bunkering terminal at Old Kandla on BOT basis	343			TenderNo. 026/XEN (Design) Dated 16.04.2015	M/s KOTPL	11.12.2020	24 months from date of award of concession	Shri Sunil Soren E.E (Design)	The Scheduled construction period is completed on 10.12.2022.. Interim Milestones no 2nd, 3rd, 4th & 5th have been delayed. LD imposed. On time to time M/s KOTPL paid LD upto July 2023. Further DPA raised Demand note up to 05.09.2024 . Due date for the payment is 30.08.2024 M/s KOTPL paid LD under protest for the period from 01.08.2023 to 31.07.2024 Construction works at site was stopped from 05.02.2023 to 31.10.2023. The Scheduled construction period is completed on 10.12.2022.. Interim Milestones no 2nd, 3rd, 4th & 5th have been delayed. LD imposed. On time to time M/s KOTPL paid LD upto July

										<p>2023. Further DPA raised Demand note up to 05.09.2024 . Due date for the payment is 30.08.2024. Payment is still awaited</p> <p>M/s KOTPL paid LD under protest for the period from 01.08.2023 to 31.08.2024</p> <p>Construction works at site was stopped from 05.02.2023 to 31.10.2023.</p> <p>KOTPL Officials had meeting with Port Officials on 24.07.2024 for extension of COD upto 4th September 2026. Based upon mutual discussions a letter with conditions for review their request for consideration of the proposal was sent to M/s KOTPL on 26.07.2024. M/s KOTPL vide letter dated 07.08.2024 responded to the letter with some counter conditions and seeking certain exemptions in points stated in DPA letter dated 26.07.2024.M/s KOTPL vide letter dated 05.09.2024 accepts the condition of DPA letter dated 26.07.2024.</p>
--	--	--	--	--	--	--	--	--	--	--

Ro-Ro / Ro-Pax Ferry Service Cell

Sr. No.	Name of work and location	Estimated cost (Rs.) in Crores	Tendered Cost (Rs.) in Crores	% Above/ Below Schedule of Rates	Agreement No. / Work Order No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	2	3	4	5	6	7	8	9	10	11
79	Construction of RORO/ROPAX facility at Muldwarka, Gujarat. (Offshore)	84.74	76.69	9.5% (Below)	LOA No.CN/WK/1600-Const/Muldwarka/7 dated 14/01/2022	M/s. BMS Projects – Marymatha JV	10/05/2022	31.03.2025	Shri Rajendra Prasad Bethi, Dy. CE (P)	Work in progress
80	Monitoring for smooth functioning of Ro-Ro Facility services located at Hazira, Dahej and Ghogha.	1.94	1.89	2.72% BELOW	CN/WK/1659/407 Dated 29.07.2024	M/S.CREDIBLE MANAGEMENT&CONSULTANTS PVT.LTD-NEW DELHI	01.08.2024	31.07.2026	Shri Rajendra Prasad Bethi, Dy CE (P)	Work in progress

Sr. No.	Name of work and location	Estimated cost (Rs.) in Crores	Tendered Cost (Rs.) in Crores	% Above/ Below Schedule of Rates	Agreement No. / Work Order No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
81	Construction of Ro – Ro / Ro-Pax On – Shore facility at Muldwarka – Gujarat, EPC mode.	30.81	33.89	9.97% (Above)	Work Order No.CN/WK/1600/Onshore Muldwarka/137 dated 15.07.2022	M/s. MMC Projects (India) Pvt Ltd., Gandhidham	25/07/2022	31.03.2025	Shri Rajendra Prasad Bethi, Dy CE (P)	Work in progress
82	Annual Maintenance Contract of Navigational Channel Marking System (Buoys) at Ghogha – Ro-Pax	0.86	0.94	8.9339% above	WORK ORDER NO. CN/WK/1613/ROPAX/GHOGHA-III/PQ/124 DT. 17.04.2023	M/s. Somnath Metal Cast, Bhavnagar	24.04.2023	23.04.2025	Shri Rajendra Prasad Bethi, Dy CE (P)	Work in progress
83	Annual Maintenance Contract for Link spans, pontoons and Terminal facilities at Ghogha	2.94	3.19	8.57%	LOA issued vide EG/WK/9134/137 DT. 24.07.2023	M/s. Vishwakarma Mechanical works, Porbandar	23.08.2023	22.08.2025	Shri Rajendra Prasad Bethi, Dy CE (P)	Work in progress
84	Annual Maintenance Contract for Link Spans, pontoons and Terminal facilities at Dahej	2.95	3.30	11.67% ABOVE	WORK ORDER NO. CN/WK/1613/ROPAX/PQ/124 17.04.202331.08.2023	Vishwakarma Mechanical Work, Porbander	21.09.2023	20.09.2025	Shri Rajendra Prasad Bethi, Dy CE (P)	Work in progress
85	Annual Maintenance Contract of Navigational Channel Marking System (Buoys) at Dahej-Ro-Pax	3.69	-	-	-	-	-	24 months	Shri Rajendra Prasad Bethi, Dy CE (P)	Under technical evaluation
86	Maintenance Dredging at Periphery of Landing Pontoon of Ro-Pax facility at Dahej Terminal for 12 months	2.22	1.99	9.999% below	Work Order No. CN/WK/1600/Dahej-2022-23/Pont. Maint. Dredg./18 dt. 04.05.2023	M/s. BSP Hydro Dredging Works Pvt. Ltd., Bhimavaram, Andhra Pradesh	19.06.2023	30.11.2024	Shri Rajendra Prasad Bethi, Dy CE (P)	Work in progress
87	Engagement of Security agency for providing watch & ward security supervisor & security guard without arms for Dahej terminal of DPA for 2 years	0.81	0.70	13.41% below	Work Order No. CN/WK/1600/Security /132 dt. 04.05.2023	Shakti Protection Force Pvt. Ltd.	08.05.2023	07.05.2025	Shri Rajendra Prasad Bethi, Dy CE (P)	Work in progress

LAND CONTRACTS (C.E. DEPARTMENT)

Sr. No.	Name of work & location	Reserve price Per sq. mtr./year	Premium received over nd above reserve price during e-auction (per sq. mtr./per year	Allotment letter No. & Date	Name of Agency	Time of completion	Name & address of the Engineer-in-charge.	Remarks.
88	E-TENDER CUM E-AUCTION FOR ALLOTMENT OF PLOTS FOR THE PURPOSE OF DEVELOPMENT OF GREEN HYDROGEN & ITS DERIVATIVES AND ALLIED INFRASTRUCTURE (EXCLUDING RENEWABLE ENERGY AND EXCLUSIVE STORAGE) SITUATED BETWEEN KHARIROHAR AND PADANA ON 30 YEARS LEASE ON AS IS WHERE IS BASIS.	RS. 28166.15 PER ANNUM/PER ACRE	Shri Chetan Jenia XEN(KL)	NIT published on 19.10.2023, date of downloading tender 19.10.2023, pre-bid meeting held on 02.11.2023, Preliminary date & Technical bid opened on 28.12.2023. E-auction carried out on 20.03.2024 to 04.04.2024. Pre-acceptance letter issued on 17.06.2024. Allotment letter issued on 27.08.2024
89	E-Tender cum E-Auction for the allotment of plot Admg. 4000 Sq/Mtrs situated Kandla for the purpose of BargeRepairing/Beaching on 10 years lease basis on as where is basis.	282.66					Shri Chetan Jenia XEN(KL)	NIT published on 19.10.2023, date of downloading tender 19.10.2023, pre-bid meeting held on 02.11.2023, Preliminary date & Technical bid opened on 10.06.2024. E-AUCTION CARRIED OUT ON 03.10.2024
90	E-TENDER CUM E-AUCTION FOR THE allotment of plots for various purpose on 30 years lease on as is where is basis as per the provisions of the policy guidelines on land management, 2015.	245.96					Shri Chetan Jenia XEN(KL)	NIT published on 22.01.2024, date of downloading tender 22.01.2024, pre-bid meeting will be held on 05.02.2024, technical bid opened on 03.04.2024. Price bid opened on 27.05.2024. e-auction carried out on 30.07.2024. PRE-ACCEPTANCE LETTER ISSUED TO SUCCESSFUL BIDDER.

TENDERS / CONTRACTS UNDER INTEGRITY PACT**4. MARINE DEPARTMENT****AS ON 30.09.2024**

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore / lakh .	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
1.	Design, Construction and supply of 01 No. Speed Boat (Patrolling Boat) for waterfront security of Deendayal Port.	948.11 Cr.	960.61 Cr.	7.226% above	Yet not executed	M/s. A.H. Wadia Boar Builders, Billmora	05/01/2024	03/01/2029	Capt. Pradeep Mohanty, Deputy Conservator	LOA issued on 23/11/2023. Work Order issued on 05/01/2024.
2.	Hiring or 2 Nos. of Tugs on Charter / Rate per year for the period of 10 years, extendable for one year.	214.87Cr.	209.87 Cr.	0.86% below	Executed on 15/03/2023	M/s. Ocean Sparkle Ltd. Hyderabad	Tug 1: 9/5/23 Tug 2: 16/5/23	Tug 1: 06/05/2033 Tug 2:13/05/2033	Capt. Pradeep Mohanty, Deputy Conservator.	LOA issued on 19/04/2023
3.	Providing Marine Service at Tuna / Tekra Dry Bulk Terminal for the period of 10 years.	44.56 Cr. Per year	47.28%	6.10% above	--	M/s. Polester Maritime Ltd., Mumbai	--	--	Capt. Pradeep Mohanty, Deputy Conservator.	LOA issued on 09/09/2024.
4.	Supply, installation & Commissioning and AMC of Radiological Detection Equipment.	30.11 Cr.	30.11 Cr.	-	Executed on 09/03/2022	M/s. Electronics Corporation of India Ltd., Hyderabad	25/11/2021	24 months for supply, installation and commissioning AMC 10 years after installation.	Capt. Pradeep Mohanty, Deputy Conservator.	LOA issued on 10/06/2018. Work Order issued on 31/01/2019. Supply & Installation work completed on 25/11/2020. AMC work in progress.
5	Hiring of 1 No. of All Weather Pilot Boat on Charter / Rate per day for the period of 7 years in DPA.	16.28 Cr.	-	--	--	--	--	--	Capt. Pradeep Mohanty, Deputy Conservator.	Technical bids opened on 26.09.2024 and under scrutiny.
6	Hiring of 2 Nos. of Patrolling Boats with manning and maintenance for water front security & Kandla sea creek area on charter / rate per day for the period of 7 years.	16.01 Cr.	--	--	--	--	--	--	Capt. Pradeep Mohanty, Deputy Conservator.	Technical bids opened on 13.09.2024 and under scrutiny.
7	Hiring or 2 Nos. of Steel Hull Mooring Launches and Moorings Gangs at Deendayal Port, Kandla for a period of 5 years.	14.60 Cr.	10.76 Cr.	26.24% below	Executed on 16/06/2021 27/11/2022	M/s. Pacific Shipping Services, Mumbai	04/01/2024	03/04/2026	Capt. Pradeep Mohanty, Deputy Conservator.	LOA issued on 21/05/2021 Work Order issued on 02/11/2022. Commencement of work delayed due to non-submission of IRS Certificate etc. LD levied as per Tender condition.

8	Hiring of 04 Nos. of 50/60 Ton Bollard Pull Tug on Charter/Rate per day for the period of ten years extendable further by one year.	7.70 Cr. for each Tug	3.08 Cr.	19.89% below. 20.08% below	Executed on 14/10/2016 Executed on 10/07/2016	Ocean Sparkle Ltd, Hyderabad KNK Ship Management, Mumbai	1) 03/12/2016 2) 15/12/2016 3) 20/12/2016 4) 06/12/2016	1) 03/12/2026 2) 15/12/2026 3) 20/12/2026 4) 06/12/2026	Capt. Pradeep Mohanty,, Deputy Conservator	W.O. has been issued on 03/10/2016 & 22/09/2016.
9	Hiring of 165 Nos. of Manpower in the cadre at Firefighters for Port services at DPA, Kandla on Contractual basis for a period of 3 years.	6.58 Cr.	6.38 Cr.	12.93% below	Executed on 27/04/2023	M/s. Krishna Industrial Security & Fire Services Pacific Shipping Services , Anand	14/04/2023	13/04/2026	Capt. Pradeep Mohanty,, Deputy Conservator	LOA issued on 13/02/2023.
10	Appointment of Agency for providing manning services /VTS operations at Kandla & Vadinar Port monitoring stations - VTS for the period of 3 years.	5.41 Cr.	5.93 Cr.	9.69% above	Executed on 19/04/2023.	M/s. Admiral Marine Services P, Ltd., Chennai	01/04/2023	31/03/2026	Capt. Pradeep Mohanty,, Deputy Conservator	LOA issued on 13/02/2023 Work Order issued on 20/03/2023.
11	Providing Service of Pump Operator cum Driver (POCD) for Fire Brigade Section of DPA for a period of 3 years	2.84 Cr.	--	--	---	--	--	--	Capt. Pradeep Mohanty, Deputy Conservator.	Tender under re-estimations.
12	Hiring of Hydrographic Survey Equipment on Board M.L. Nirikshak for 05 years at Kandla.	2.62 Cr.	2.33 Cr.	10.82% below estimated cost	Executed on 22/10/2020	M/s. Horizon Survey Company India Ltd., Mumbai	26/04/2021	25/04/2026 5 years	Capt. Pradeep Mohanty, Deputy Conservator.	LOA issued on 13/10/2020. Work Order issued on 05/01/2021.

TENDERS / CONTRACTS UNDER INTEGRITY PACT**5. GENERAL ADMINISTRATION DEPARTMENT****AS ON 30.09.2024**

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore / Lakh	Tendered Cost (Rs.) in Crore / Lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
1.	Empanelment of agencies for providing task based services / specialized services to DPA for a period of three years.	34.88 Cr.	--	--	--	--	--	--	Shri Deepak Rane, Dy. Secretary	The online Technical bids of 2 bidders were opened on 14/08/2024. After technical evaluation, it has been found that both the bidders have scored less than the minimum score of 50% needed to be considered for qualification. Accordingly, discharge of present tender and re-invitation of the tender is under process.
2.	Hiring of brand new make of 64 Nos. of vehicles Model-2023) EV/Diesel / Petrol, on monthly hired basis and hiring of vehicles not earlier than 2022 on as and when required basis "for a period of 3 years.	19.33 Cr.	16.02 Cr.	17.16% below	Executed. Work Order No. GA/GN/5400/2023-25/815 dated 10/03/2023	M/s. Rishabh Enterprises, Gandhidham	01/04/2023	31/03/2026	Shri Deepak Rane, Dy. Secretary	Work in progress.
3.	Hiring of brand new 8 Nos. of 32 seater and 4 Nos. of 51 seater Readymade Non-Air Conditioned Diesel Buses, Model: 2024 alongwith comprehensive operation and maintenance for transportation of staff of Deendayal Port Authority / CISF and their children for a period of 4 (four) years.	18.86 Cr.	--	--	--	---	--	---	Shri Ravi K. Maheshwari, Personnel Officer	NIT issued on 20/09/2024 with a pre-bid meeting on 09/10/2024.

4.	Hiring of 11 Nos. 51+1 (seater) capacity of brand new 2019 model readymade diesel buses for transportation of DPT employees / CISF personnel and their children for a period of 04 years	9.85 Cr.	8.52 Cr.	13.5% below	Executed. Work Order No. LB/WK/1083(Bus-2019)/65 dated 18/01/2020	M/s. Rishabh Enterprises, Gandhidham	01/01/2020	31/12/2023 Extended upto 31/12/2024	Shri Ravi K. Maheshwari, Personnel Officer	Work in progress.
5.	Engagement of Security Agency for providing Watch & Ward Security Supervisors & Security Guards without arms for various Departments of DPA for the period of 02 years.	5.92 Cr.	5.13 Cr.	13.34% blow	Executed Work Order No. ES/SR/2443/ Security/1 dated 26.03.2021 ES/SR/2443/ Security/2 dated 26.03.2021 ES/SR/2443/ Security/3 dated 26.03.2021	M/s. Shakti Security, Surat. M/s. Panther Surveillance, Ahmedabad. M/s. Rajput Security Services, Ahmedabad.	01/04/2021	25/03/2023 Extended upto 31/09/2024	Shri Omprakash Dadlani, TP & PRO & Nodal Officer, (Security)	Work in progress. NIT for new tender has been floated on GeM on 05/08/2024 by the Civil Engineering Department. The proposal for further extension of contract till the finalization of new contract floated by the Civil Engineering Department is under process for approval of the competent authority.

TENDERS / CONTRACTS UNDER INTEGRITY PACT**6. MEDICAL DEPARTMENT****AS ON 30.09.2024**

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore / lakh	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
1	Supply of Allopathic, Homeopathic Ayurvedic medicines & surgical disposals through Outlets at Port Hospitals, New Kandla, Gopalpuri, Adipur and Vadinar	Estimated volume of yearly business 8.00 Cr.	Party offered 22% discount on the monthly bill amount.	22% discount on the monthly bill amount.	MH/SP/51/2020-21 dated 22/01/2021	M/s. Mars Remedies, Jamnagar	22/01/2021	3 years. Extension granted upto 24/04/2024	Dr. Anil Chellani, Chief Medical Officer, Port Hospital, Gopalpuri 370240, Kutch District, Gujarat.	Extension for 3 months from 25.07.2024 to 30.09.2024 has been give vide letter No. MH/SP/127/20 24-25 dated 16.04.2024.
2	Outsourcing of Vadinar Hospital for treatment of employees of DPA, CISF Personnel and CISF employees engaged by DPA and IOCL and their family members as well as other persons as decided by DPA at Vadinar	2.88 Cr.	2.07 Cr.	26.80% below	MH/SP/85/2020-21	M/s. Shree Samarpan Wellness Pvt. Ltd., Rajkot	16/05/2022	3 years.	Dr. Anil Chellani, Chief Medical Officer, Port Hospital, Gopalpuri 370240, Kutch District, Gujarat.	Nil
3.	Hiring of two Ambulances on monthly basis for DPA	1.39 Cr.	1.15 Cr.		GEMC-511687774163859 dated 18/01/2024	M/s. Rishabh Enterprises, Gandhidham	05/02/2024	04/02/2029 5 years	Dr. Anil Chellani, Chief Medical Officer, Port Hospital, Gopalpuri 370240, Kutch District, Gujarat	Contract awarded through Gem Portal

TENDERS / CONTRACTS UNDER INTEGRITY PACT**7. TRAFFIC DEPARTMENT****AS ON 30.09.2024**

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore / lakh	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer-in-charge / Engineer	Remarks
1.	Engagement of manpower service provider for providing various categories of outsourced staff to carry out railway operation inside Cargo Jetty area for a period of 3 years.	5.30 Cr.	5.96 Cr.	12.53% Above	Under process	M/s. N.S. Patel, Surat	01/09/2024	31/08/2027 3 years	Shri N.M. Parmar, ATM (Railway),	Work in progress.
2.	Outsourcing of Establishing and operating of occupational health services at Deendayal Port Authority, New Kandla for the period for 5 years.	3.54 Cr.	2.98 Cr.	16.59% below	Executed on dated 15/12/2021	M/s. Accord Multispecialty Hospital, Bhuj	15/12/2021	14/12/2026	Shri Bavesh Mandvi, Safety Officer	Work in progress.
3.	Engagement of Consultant to authenticate / validate the reports submitted by the PPP Operator for three (3) years	2.56 Cr.	2.77 Cr.	9.99% Above	Executed on dated 10/10/2022	M/s. Aarvee Associates Architects Engineering & Consultant Pvt. Ltd., Hyderabad	17/10/2022	16/10/2025	Shri Bavesh Mandvi, Safety Officer	Work in progress.

TENDERS / CONTRACTS UNDER INTEGRITY PACT**8. FINANCE DEPARTMENT****AS ON 30.09.2024**

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore / lakh	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
..... NIL										
